



### **ABSTRACT**

TNUDP III – Implementation of Under Ground Sewerage Scheme in Thiruvannamalai Municipality - Revised administrative sanction and sanction of Additional Grant– Orders – issued.

---

### **MUNICIPAL ADMINISTRATION AND WATER SUPPLY (MA2) DEPARTMENT**

**G.O.(3D).No.21**

**Dated: 31 .12.2009**

**Read:**

1. G.O (3D) No.19, MAWS (MA3) Dept dated 4.9.2006.
2. Letter from the Director of Municipal Administration Letter Roc. No.41813/2004/ UGSS, dated 7.12.2009

-----

### **ORDER:**

In the G.O first read above, administrative sanction has been accorded for implementation of Under Ground Sewerage Scheme to Thiruvannamalai Municipality at an estimated cost of Rs. 28.93 crore.

2. In the letter second read above, the Director of Municipal Administration has stated that the Under Ground Sewerage Scheme for Thiruvannamalai Municipality was taken up for implementation with the Administrative Sanction of the Government accorded in G.O. (3D) No. 19 MA&WS Department Dated. 04.09.2006 at an estimated cost of Rs. 28.93 crore. The Scheme was entrusted to the TWAD Board and taken up for implementation in 3 Packages (i.e.,) 2 Packages for Collection and 1 Package for STP with Activated Sludge Process (ASP) instead of the Waste Stabilization Pond Technology (WSP) sanctioned originally and furnished the following reasons for escalation of project cost:

- (1) There is an increase in the number of manholes due to accommodation of 6 HSC in a manhole as per the suggestions of the TNUIFSL and thereby constructing the manholes at closer intervals.
- (2) In the National Highways (NHAI) and State Highways Road, the RCC manholes are constructed instead of Brick Work Manholes as provided in the Agreement.
- (3) The State Highways and the NHAI Road Restoration charges are increased over the provisions as already made in the estimate.

- (4) Excess in cost increased due to the charge for the soil classifications.
- (5) Additional cost involved for the Hard rock control Blasting where the Hard rock is available in the sewer collection system.
- (6) Additional cost involved due to the provision of standby pump sets and Gensets etc in the lift stations.
- (7) The pump rooms, are now constructed in the lift station instead of steel kiosk as already provided in the estimate.

3. The Director of Municipal Administration has also stated that the proposed scheme is to be implemented under TNUDP-III with the revised financial tie up as follows:

	(Rs. in crore)	Percentage
TNUDP III Loan	2.50	6.62%
Grant Fund I	15.23	40.33%
Local body's contribution & Public contribution	6.97	18.46%
Additional Grant	13.06	34.59%
Interest During Construction	0.11	
<b>Total project cost</b>	<b>37.87</b>	<b>100%</b>

The Municipal Commissioner is advised to obtain the necessary council resolution for agreeing the revised cost of the project.

4. The Director of Municipal Administration has recommended the revised proposal for the implementation of comprehensive sewerage scheme for Thiruvannamalai Municipality at an estimated cost of Rs.37.76 crore to install and Rs.0.96 crore to maintain annually for the present population and decided to go in for the revised financial assistance as recommended by the TNUDF. The proposal has been approved in the 7<sup>th</sup> meeting of the State Level Project Sanctioning Committee (SLPSC) held on 17.11.2009 and recommended to the Government for according Revised Administrative Sanction with the above funding pattern and Financial Operating Plan (FOP).

6. In view of the above, the Director of Municipal Administration has requested the Government to accord the Revised Administrative Sanction for the implementation of Under Ground Sewerage project in Thiruvannamalai Municipality at an estimated cost of Rs. 37.76 crore to install and Rs.0.96 crore to maintain annually and also to sanction an additional grant of Rs. 13.06 crore relaxing the Grand Fund Guidelines considering poor financial status of the Municipality.

7. The Government have carefully examined the proposal of the Director of Municipal Administration and the recommendation of the of 7<sup>th</sup> State Level Project sanctioning Committee and hereby accord the Revised Administrative Sanction for the implementation of the Under Ground Sewerage project in Thiruvannamalai Municipality at an estimated cost of Rs. 37.76 crore to install and Rs.0.96 crore to maintain annually and also to sanction an additional

grant of Rs. 13.06 crore under Grant Fund I of TNUDP III in relaxation of the Grant Fund-I Guidelines.

**(BY ORDER OF THE GOVERNOR)**

**NIRANJAN MARDI,  
SECRETARY TO GOVERNMENT.**

To

The Director of Municipal Administration, Chennai – 600 005.

The Managing Director and Chief Executive Officer,

Tamil Nadu Urban Infrastructure Financial Services Limited, T. Nagar, Chennai – 17.

The Managing Director, Tamil Nadu Water Supply and Drainage Board, Chennai – 600 005.

The Commissioner, Thiruvannamalai Municipality. (Through Director of Municipal Administration)

The Pay and Accounts Officer, Chennai – 9/35.

The Accountant General Officer (Audit) Chennai – 18/35.

The Resident Audit Officer, PAO, Chennai -9

**Copy to:**

The Finance Department, Chennai -9

The Senior Personal Assistant to Minister(Fin) Chennai-9

The Senior Personal Assistant to Deputy Chief Minister, Chennai -9

The Personal Secretary to Secretary, MA&WS, Dept., Chennai -9

SF/SC

**Forwarded by Order/**

**SECTION OFFICER**